



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

29 Nafford Grove

Certificate No: 29 Nafford Grove

Engineers Details

Trading Title
Coventry Gas Services

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address
The Tenant
29 Nafford Grove
Birmingham

Post Code: B14 5HP

Telephone No:

Client Details

Client Address
Black And Golds Estate Agents
117 Stratford Rd
Shirley
Solihull

Post Code: B90 3ND

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Bed Room	Combi Boiler	Ferrolli	Falcon	6.34	126	RS	YES	0.0020	YES	23.84 kw	YES	YES	YES	N/A	YES	YES
2	Kitchen	Cooker	Indesit	Cucina	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
3	Lounge	Fire	Robinson Willey	Firegem Visa 2	NA	NA	OF	YES	NA	YES	0 mb	NO	YES	YES	FAIL	NO	NO
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	cooker has no stability device	advised landlord	NO
2	gas fire has been isolation from gas previous to arrival	none	NO
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

3

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-10-Oct-2020

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date:

Gas ID Number: 4464997

Report Received By:

Name: Andrew King-Page

Signed:

Date: