



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

32 Chilcote Close Hall Green
Birmingham B28 0PB

Certificate No: 32 Chilcote Close Hall
Green Birmingham B28
0PB

Engineers Details

Trading Title Coventry Gas Services

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 526645

Telephone No: 07961768920

Installation Details

Installation Address 32 Chilcote Close Hall Green Birmingham B28 0PB
32 Chilcote Close Hall Green Birmingham B28 0PB
32 Chilcote Close Hall Green Birmingham B28 0PB

Post Code:

Client Details

Client Address Black And Golds Estate Agents
117 Stratford Rd
Shirley
Solihull

Post Code: B90 3ND

Telephone No:

Telephone No: 0121 249 6207

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Unknown	Unknown	NA	NA	FL	YES	NA	YES	20 kw	YES	YES	NA	N/A	NO	YES
2	Kitchen	Central Heating Boiler	Worcester	28i Junior	8.88	44	RS	YES	0.0005	YES	27.54 kw	YES	YES	YES	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	lead pipework on meter	advised landlord	NO
2	no stabilization bracket on meter	advised landlord	NO
3	meter has anacondas on both sides of the meter	advised landlord	NO
4	no ep bonding on meter	advised landlord	NO
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

NO

NEXT INSPECTION DUE ON OR BEFORE:

Wed-09-Jun-2021

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date:

Gas ID Number: 4464997

Report Received By:

Name:

Signed:

Date: