



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

36 Millers Road 2025

Certificate No: 36 Millers Road 2025

Engineers Details

Trading Title
Coventry Gas Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address
36 Millers Road
36 Millers Road
Warwick

Post Code: CV34 5AD

Telephone No:

Client Details

Client Address
Mr G Hannis
8 Wentworth Road
Bristol

Post Code: BS7 8HJ

Telephone No: 07757214230

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Cooker	Leisure	Gr6gvkp	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
2	Airing Cupboard	Combi Boiler	Main	Eco Compact 30	9.5	47	RS	YES	0.0005	YES	28.94 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	spark generator does not work on several burners	advised landlord	NO
2	main oven doesn't allow gas out	advised landlord	NO
3	grill doesn't ignite	advised landlord	NO
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sat-29-Aug-2026

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-27-Aug-2025

Report Received By:

Name:

Signed:

Date: Wed-27-Aug-2025

Gas ID Number: 5924929