



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

117 George Robertson Close CV3
2NH-Citizen Housing Group

Certificate No: 117 George Robertson
Close CV3 2NH

Engineers Details

Trading Title: Coventry Gas Services Ltd

Address: 47 Alspath Road
Meriden
Post Code: CV7 7LU

Gas Safe No: 927997 Telephone No: 07961768920

Installation Details

Installation Address: 117 George Robertson Close CV3 2NH
117 George Robertson Close CV3 2NH
117 George Robertson Close CV3 2NH
117 George Robertson Close CV3 2NH
Post Code:

Telephone No:

Client Details

Client Address: Citizen Housing Group Ltd
Lakeside
4040 Solihull Pkwy,
Birmingham
Post Code: B37 7YN

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Airing Cupboard	Combi Boiler	Worcester	28i Junior	9.5	45	RS	YES	0.0005	YES	27.45 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Cannon	Unknown	NA	NA	FL	YES	NA	YES	22 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible: YES Gas Tightness Satisfactory: YES

Gas Installation Pipework Visual Inspection Satisfactory: YES

Number of Appliances Tested: 2 Equipotential Bonding: YES

NEXT INSPECTION DUE ON OR BEFORE: Wed-01-Jul-2026 Installation Pass: YES

CO Alarm fitted & working? NA Smoke alarm fitted & working? NA

Signatures

Report Issued By:

Name: Andrew King-Page

Report Received By:

Name:

Gas ID Number: 5739462

Signed:

Date: Tue-01-Jul-2025

Signed:

Date: Tue-01-Jul-2025