



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

8 Princes Close

Certificate No: 8 Princes Close

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

8 Princes Close, Coventry, CV3 1DB
8 Princes Close, Coventry, CV3 1DB
8 Princes Close, Coventry, CV3 1DB
8 Princes Close, Coventry, CV3 1DB

Post Code:

Client Details

Client
Address

Citizen Housing Group Ltd
Lakeside
4040 Solihull Pkwy,
Birmingham

Post Code: B37 7YN

Telephone No:

Telephone No: 07763264485

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Worcester	Greenstar 25i ERP	9.0	45	RS	YES	0.0005	YES	24.38 kw	YES	YES	YES	N/A	NO	YES
2	Kitchen	Cooker	Hotpoint	Unknown	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-07-May-2026

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Thu-08-May-2025

Report Received By:

Name:

Signed:

Date: Thu-08-May-2025

Gas ID Number: 5739462