



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

17 Villiers Street 2025

Certificate No: 17 Villiers Street 2025

Engineers Details

Trading Title Coventry Gas Ltd

Address 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address 17 Villiers Street
17 Villiers Street
Leamington Spa

Post Code: CV32 5YH

Telephone No:

Client Details

Client Address Rosalyn Kane
2 Beauchamp Avenue
Leamington Spa

Post Code: CV32 5TA

Telephone No: 07949260738

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Nu-flame	N1 (M)	NA	NA	OF	YES	NA	YES	5.27 kw	YES	YES	YES	PASS	NO	YES
2	Utility	Combi Boiler	Vaillant	S 831 VUW 316/3-5 VU	9.5	48	RS	YES	0.0005	YES	28.49 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1	boiler leaking from condenser pipe, auto air vent and diverter valve not working correctly	advised landlord about repair	NO
2			
3			
4			
5			

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Thu-03-Dec-2026

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Wed-03-Dec-2025

Report Received By:

Name: Andrew King-Page

Signed:

Date: Wed-03-Dec-2025

Gas ID Number: 5924929