



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out.
This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

3 Portland Street 2025

Certificate No: 3 Portland Street 2025

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

3 Portland Street, Royal Leamington Spa CV325EZ
3 Portland Street, Royal Leamington Spa CV325EZ
3 Portland Street, Royal Leamington Spa CV325EZ
3 Portland Street, Royal Leamington Spa CV325EZ

Post Code: CV325EZ

Telephone No:

Client Details

Client
Address

Mr Eamonn McFadden
C/O Leaders Premier House
31 Foregate Street Worcester WR1 1EE
31 Foregate Street Worcester WR1 1EE

Post Code: WR1 1EE

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	FlueType (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure(mbar) or Heat Input(kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Hob	Smeg	Unknown	NA	NA	FL	YES	NA	YES	19 mb	YES	YES	NA	N/A	NO	YES
2	Hall	Combi Boiler	Ariston	Clas One 30	9.9	50	RS	YES	0.0005	YES	28.49 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve
Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON
OR BEFORE:

Wed-03-Jun-2026

Installation Pass:

YES

CO Alarm fitted & working?

NA

Smoke alarm fitted & working?

NA

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-16-May-2025

Report Received By:

Name:

Signed:

Date: Fri-16-May-2025

Gas ID Number: 5739462