



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

33 Whites Row 2025

Certificate No: 33 Whites Row 2025

Engineers Details

Trading Title: Coventry Gas Services Ltd

Address: 47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation Address

33 Whites Row, Kenilworth, England, CV8 1HW, Unit
33 Whites Row, Kenilworth, England, CV8 1HW, Unit
33 Whites Row, Kenilworth, England, CV8 1HW, Unit
33 Whites Row, Kenilworth, England, CV8 1HW, Unit

Post Code:

Client Details

Client Address

Mrs Hale
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8
C/o Leaders 1 Warwick Road, Kenilworth CV8

Post Code: CV8 1HD

Telephone No:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Kitchen	Combi Boiler	Potterton	OMAX COMBI 28 HE PLU	9.0	45	RS	YES	0.0005	YES	28.45 kw	YES	YES	YES	N/A	YES	YES
2	Kitchen	Hob	Baumatic	Unknown	NA	NA	FL	YES	NA	YES	20 mb	YES	YES	NA	N/A	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-07-Jun-2026

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Fri-16-May-2025

Report Received By:

Name:

Signed:

Date: Fri-16-May-2025

Gas ID Number: 5739462