



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

7 Greensward Close 2025

Certificate No: 7 Greensward Close 2025

Engineers Details

Trading Title
Coventry Gas Services Ltd

Address
47 Alspath Road
Meriden

Post Code: CV7 7LU

Gas Safe No: 927997

Telephone No: 07961768920

Installation Details

Installation
Address

7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG
7 Greensward Close, Kenilworth, England, CV8 2SG

Post Code:

Client Details

Client
Address

Mr A Rogers
31 Foregate Street Worchester WR1 1EE
31 Foregate Street Worcester WR1 1EE
31 Foregate Street Worcester WR1 1EE

Post Code: WR1 1EE

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	CO2 Reading (%)	CO Reading (ppm)	Flue Type (OF/RS/FL)	Appliance Inspected (YES/NO/NA/IO) (IO = Visual Inspection Only)	Combustion Analysis Reading (CO/CO2)	Landlords Appliance (YES/NO/NA)	Operating Pressure (mbar) or Heat Input (kW)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Lounge	Fire	Unknown	Unknown	6.2	3.1	FL	YES	0.0005	YES	4.83 kw	YES	YES	NA	N/A	NO	YES
2	Kitchen	Central Heating Boiler	Worcester	Greenstar 15 RI HE	9.0	89	RS	YES	0.0010	YES	15.27 kw	YES	YES	YES	N/A	YES	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible:

YES

Gas Tightness Satisfactory:

YES

Gas Installation Pipework Visual Inspection Satisfactory:

YES

Number of Appliances Tested:

2

Equipotential Bonding:

YES

NEXT INSPECTION DUE ON OR BEFORE:

Sun-18-Jan-2026

Installation Pass:

YES

CO Alarm fitted & working?

YES

Smoke alarm fitted & working?

YES

Signatures

Report Issued By:

Name: Andrew King-Page

Signed:

Date: Mon-06-Jan-2025

Report Received By:

Name:

Signed:

Date: Mon-06-Jan-2025

Gas ID Number: 5739462